



Hingham Public Safety Facility

Select Board Meeting, Project Update

Aug 1, 2023



Construction Update:

- Mobilization
- Fencing/scrim installation around entire perimeter
- Erosion Control/SWPPP implementation
- Pest Control install
- Removal of soil to Hingham DPW soil storage facility
- Temporary Electric Panel Installation
- Construction Trailers
- Aggregate stone for drive path
- Removal of former onsite building and its foundation/slab
- Continued removal of large slab and its foundation
- Tree protection



Next Actions:

- Continued demolition of slab/foundation
- Continued crushing concrete debris for rebar separation
- Excavation at North side to access former steam lines.
- Hand dig around former water, sewage and steam lines for careful removal of piping
- Backfill former piping removal trenches
- Begin footings and foundation process



Construction fence, scrim, erosion control, tree protection and pest control.



Essington entrance, aggregate for erosion control.



Construction trailers installed.



Temporary electric panels.



Demolition of former building.



Wetting soil to maintain dust control.



Wetting concrete debris to maintain dust control.



Jackhammering of slab for removal.



Demolition of slab and foundation.



Rebar separated from concrete for recycling.



Monthly professional photo documentation of site and its environs.



Rendering of Hingham Public Safety Facility, facing north-east.