

C. SPIRITO, INC. BISHOPS LANE, PRELIMINARY SITEWORK CONSTRUCTION SCHEDULE

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	2024					
							Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
1		ENGINEERING & LAYOUT	160 days	Mon 9/4/23	Fri 4/12/24							
2		INSTALL EROSION CONTROLS	4 days	Mon 9/4/23	Thu 9/7/23							
3		CON COM INSPECTION	0 days	Fri 9/8/23	Fri 9/8/23							
4		CUT TREES	6 days	Mon 9/11/23	Mon 9/18/23							
5		STUMP AND REMOVE	6 days	Thu 9/14/23	Thu 9/21/23							
6		SRIP & STOCKPILE TOPSOIL	10 days	Mon 9/25/23	Fri 10/6/23							
7		DRILLING & BLASTING	20 days	Mon 10/9/23	Fri 11/3/23							
8		ON-SITE PROCESSING OF LEDGE	14 days	Fri 10/20/23	Wed 11/8/23							
9		CUTS AND FILLS	30 days	Mon 10/23/23	Fri 12/1/23							
10		INSTALL RETAINING WALLS	20 days	Mon 11/13/23	Fri 12/8/23							
11		SUBGRADE/ROUGH GRADE SITE	14 days	Mon 11/27/23	Thu 12/14/23							
12		INSTALL GRAVITY SEWER	15 days	Mon 12/11/23	Fri 12/29/23							
13		INSTALL DRAINAGE	25 days	Mon 12/18/23	Fri 1/19/24							
14		INSTALL WATER	10 days	Mon 1/22/24	Fri 2/2/24							
15		INSTALL FORCE MAIN	5 days	Mon 2/5/24	Fri 2/9/24							
16		INSTALL UG DUCTS	10 days	Mon 2/12/24	Fri 2/23/24							
17		INSTALL PAVEMENT GRAVEL	3 days	Mon 2/26/24	Wed 2/28/24							
18		SCREEN AND SPREAD TOPSOIL	20 days	Sat 2/17/24	Thu 3/14/24							
19		INSTALL ROAD BINDER	3 days	Mon 3/25/24	Wed 3/27/24							
20		INSTALL CURBING	5 days	Thu 3/28/24	Wed 4/3/24							
21		TOUCH UP LOAM & ROAD EDGE	2 days	Fri 4/5/24	Mon 4/8/24							
22		INSTALL TOP COURSE PAVING	2 days	Tue 4/9/24	Wed 4/10/24							

Project: Bishops Lane Prelimina
Date: Fri 8/4/23

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			